BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Sheltar and Power Conection for Shredder in Behind Police Station**
2	Estimate cost / Amount	Rs.5.50 Lakhs
3	Name of Contractor	Sri. Ramamurthy N
4	Amount of Contract	5,05,827=00
5	Agreement No	19/2018-19
6	No. and date under which the work order has been issued	19/2018-19 Dated: 07-10-2018
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	7/4/2019
9	Date of receipt of application in the sub-division office	7/4/2019
10	Extension granted if any:	–
	1. From	7/4/2019
	2. To	2|3|2020
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	330 days

15	Date of recommending time limit applied	—
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	02-03-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Site Dispute, hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
Yelahanka Zone
Bangalore

Executive Engineer, Project Division
Yelahanka Zone, BBMP
Yelahanka Zone
BBMP, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.